

Peninsula Private Hospital Redevelopment

Development Update # 8, 5th December 2011



Over the last weekend, the construction team built a temporary hoarding in the operating suite to permit the new operating room to be constructed without interfering with the workings of the suite.

The temporary hoarding is compliant with infection control

guidelines; all seams have been sealed with silicone so that demolition may proceed and the risk of particles travelling through seams into sterile areas is greatly reduced. Demolition in the old supply department will now proceed and eventually steel columns and beams will be put in place to support essential structures.



The new temporary wall and scrub troughs seen from OR 5



Construction of a retaining wall at the back of the hospital is being aided with current fine weather. The wall is of steel and concrete construction and at its highest point will be over 4 meters high.

Clearance of vegetation and concrete from the Jacaranda and HDU courtyards is now complete; we can expect to see HDU functioning until the end of January 2012 at which time



HDU patients will be accommodated in Jacaranda room 1.

Additional works will be scheduled for room 1 [Jacaranda] to ensure natural light and additional power supply are available; much of the works will be done during the seasonal downturn in activity.

It's planned to install skylights over the three beds. Additional power supply and body protection will be undertaken so as to comply with current Australian building code.

Greg Hall

Chief Executive Officer on behalf of the Executive Management Team

I:\Business Development\2-Department\Capital Planning\Peninsula\ memos & Fliers

PENINSULA
PRIVATE HOSPITAL